

## PACP Report with Pipe Run and Incident Snapshots

Surveyed by: <b>Mike Brooks</b>	Certificate number: <b>Mike Brooks</b>	Owner:	Customer:	Drainage area:	P/O number:	Sheet number:
Pipe segment ref.: <b>SMH131_SMH131A</b>	Start date/time: <b>20220329 13:59</b>	Street: <b>S MILTON ST</b>		City: <b>SMITHVILLE</b>		
Location details: <b>STREET</b>		Upstream MH No: <b>SMH131</b>	Rim to invert:	Grade to invert:	Rim to grade:	
Pipe use: <b>SS</b>	Direction: <b>U</b>	Flow control:	Downstream MH No: <b>SMH131A</b>	Rim to invert:	Grade to invert:	Rim to grade:
Height: <b>8 in.</b>	Width:	Shape: <b>C</b>	Material: <b>VCP</b>	Lining method:	Pipe joint length:	Total length: <b>267.100 ft.</b>
Media label:	PreCleaning: <b>L</b>	Date cleaned:	Weather: <b>1</b>	Length surveyed: <b>259.500 ft.</b>	Purpose:	Sewer category:
Project name: <b>Sewer Cleaning &amp; CCTV - Project No. 210670</b>		Additional info:				


Grade	Structural:					O&M:					Overall:	
	Amount of Defects	Segment Grade	Pipe Rating	Quick Rating	Pipe Rating Index	Amount of Defects	Segment Grade	Pipe Rating	Quick Rating	Pipe Rating Index	Pipe Rating	Pipe Rating Index
1	0	0	0	0000	0.0	8	8	10	2118	1.1	10	1.1
2	0	0				1	2					
3	0	0				0	0					
4	0	0				0	0					
5	0	0				0	0					

## Observations


Distance	Video Ref.	PACP Code	Continuous	S/M/L	Value Inches (mm)		%	Joint	Circumferential Location		Rating	Image Ref.	Remarks
					1st	2nd			At/From	To			
0.0 ft.		AMH						<input type="checkbox"/>	/			SMH131_SMH131A_A MH_0.0 ft_2.JPG	SMH131A
0.0 ft.		MWL					5	<input type="checkbox"/>	/			SMH131_SMH131A_M WL_0.0 ft_2.JPG	
7.8 ft.	00:00:47	RFJ						<input checked="" type="checkbox"/>	2 / 4		1	SMH131_SMH131A_R FJ_7.8 ft.JPG	
11.9 ft.	00:01:37	RFJ						<input checked="" type="checkbox"/>	10 /		1	SMH131_SMH131A_R FJ_11.9 ft.JPG	
19.7 ft.	00:03:14	RFJ						<input checked="" type="checkbox"/>	2 /		1	SMH131_SMH131A_R FJ_19.7 ft.JPG	
24.2 ft.	00:03:36	RFJ						<input checked="" type="checkbox"/>	10 /		1	SMH131_SMH131A_R FJ_24.2 ft.JPG	
32.0 ft.	00:04:05	RFJ	S01					<input checked="" type="checkbox"/>	12 / 12		1	SMH131_SMH131A_R FJ_32.0 ft.JPG	
46.2 ft.	00:04:42	TF			6.000			<input type="checkbox"/>	9 /			SMH131_SMH131A_T F_46.2 ft.JPG	
50.3 ft.	00:05:12	RFJ	F01					<input checked="" type="checkbox"/>	12 / 12		1	SMH131_SMH131A_R FJ_50.3 ft.JPG	
129.7 ft.	00:07:52	TF			6.000			<input type="checkbox"/>	10 /			SMH131_SMH131A_T F_129.7 ft.JPG	
133.2 ft.	00:08:29	DAE					5	<input type="checkbox"/>	7 / 10		2	SMH131_SMH131A_D AE_133.2 ft.JPG	
187.4 ft.	00:00:12	TF			6.000			<input type="checkbox"/>	9 /			SMH131_SMH131A_T F_187.4 ft.JPG	
233.1 ft.	00:02:06	TF			6.000			<input type="checkbox"/>	9 /			SMH131_SMH131A_T F_233.1 ft.JPG	
255.5 ft.	00:03:14	TFA			6.000			<input type="checkbox"/>	9 /			SMH131_SMH131A_T FA_255.5 ft.JPG	

## Observations


Distance	Video Ref.	PACP Code	Continuous	S/M/L	Value Inches (mm)		%	Joint	Circumferential Location		Rating	Image Ref.	Remarks
					1st	2nd			At/From	To			
259.5 ft.	00:05:01	MSA						<input type="checkbox"/>	/			SMH131_SMH131A_M SA_259.5 ft.JPG	HARD CEMENT BLOCKING MANHOLE SMH131. ABOUT 2 FEET AWAY



Photos



At: 0 ft. AMH - Manhole  
Joint: No SMH131A



At: 0 ft. MWL - Miscellaneous Water Level  
Joint: No 5%



At: 7.8 ft. 2/4 RFJ - Roots Fine Joint  
Joint: Yes



At: 11.9 ft. 10/ RFJ - Roots Fine Joint  
Joint: Yes

## Photos




At: 19.7 ft. 2/. RFJ - Roots Fine Joint  
Joint: Yes



At: 24.2 ft. 10/. RFJ - Roots Fine Joint  
Joint: Yes



At: 32 ft. 12/12 RFJ - Roots Fine Joint  
Joint: Yes



At: 46.2 ft. 9/. TF - Tap Factory  
Joint: No

## Photos



At: 50.3 ft. RFJ - Roots Fine Joint  
12/12

Joint: Yes



At: 129.7 ft. 10/. TF - Tap Factory

Joint: No



At: 133.2 ft. DAE - Deposits Attached Encrustation  
7/10

Joint: No 5 %



At: 187.4 ft. 9/. TF - Tap Factory

Joint: No

## Photos




At: 233.1 ft. 9/. TF - Tap Factory

Joint: No



At: 255.5 ft. 9/. TFA - Tap Factory Activity

Joint: No



At: 259.5 ft. MSA - Miscellaneous Survey Abandoned

Joint: No HARD CEMENT BLOCKING MANHOLE SMH131. ABOUT 2 FEET AWAY