


| Project: | 2320059 | Date/Time: | September 28 2023 - |
|--------------------------------|-------------------------------|--------------------|---------------------|
| Street and City: | Flagler Lane - Boardman | Weather: | Unknown Weather |
| Owner: | City of Boardman | Inspection Status: | Complete Inspection |
| Customer: | ABC Water | Segment: | BO657.07-BO657.06 |
| Surveyor Name and Certificate: | Robert Dean U-821-70402841 | Direction: | Upstream |
| Reviewer Name and Certificate: | | Up MH: | BO657.07 |
| P.O. # | | Down MH: | BO657.06 |

Pipe Details and Measurements

| Pipe Use: | SW | Material: | VCP |
|---------------|-----------------|------------------|-----|
| Height: | 8 | Lining: | |
| Width: | | Joint Length: | |
| Shape: | С | Purpose: | |
| Pre-Cleaning: | No Pre-Cleaning | Additional Info: | |


Pipe Ratings

Overall Quick Rating: 4434



Surveyed Length: 149.6

Total Length:





Boardman - September 28 2023

Pipe: BO657.07-BO657.06

Up MH: BO657.07

| Photo | Distance | Description | Time |
|-----------------------|----------|---|----------|
| 09-28-2023 | 0 | AM - Access Point Meter Remark = Start of line | 00:00:11 |
| 09-28-2023 | 0 | MWL - Miscellaneous Water Level Percent: 5 | 00:00:13 |
| 09-28-2023 [7' 5"] | 7.5 | B - Broken Clock from 5 to 7 Grade = 4 | 00:00:37 |
| 09-28-2023 | 15.9 | DSGV - Deposits Settled Gravel Percent: 15 Clock from 5 to 7 Grade = 3 | 00:00:55 |



Boardman – September 28 2023

Pipe: BO657.07-BO657.06

Up MH: BO657.07

| Photo | Distance | Description | Time |
|-----------------------|----------|--|----------|
| 60-28-2023 | 29.6 | JOL - Joint Offset Large Grade = 4 | 00:01:18 |
| | 29.6 | LU - Line Up | 00:01:18 |
| 09-28-2023 | 23.0 | Percent: 5 Grade = 1 | 00.01.10 |
| | 37 | JOM - Joint Offset Medium | 00:01:28 |
| 00-23-2003 30 10-1 | | Grade = 3 | |
| | | | |
| 09-28-2023 | 45.1 | MCU - Miscellaneous Camera Underwater Grade = 4 | 00:02:01 |



Boardman - September 28 2023

Pipe: BO657.07-BO657.06

Up MH: BO657.07

| Photo | Distance | Description | Time |
|------------------------|----------|--|----------|
| 09-28-2023 | 45.1 | MWLS - Miscellaneous Water Level Sag Percent: 30 Grade = 2 | 00:02:01 |
| 09-28-2023 | 53.8 | MWLS - Miscellaneous Water Level Sag | 00:03:08 |
| | | Percent: 5 Remark = end of sag Grade = 2 | |
| | | | |
| 09-28-2023 | 79.7 | JOL - Joint Offset Large Grade = 4 | 00:04:26 |
| | | | |
| 09-28-20/3 [88: 0*] | 88.1 | JOM - Joint Offset Medium Grade = 3 | 00:04:37 |




Boardman – September 28 2023

Pipe: BO657.07-BO657.06

Up MH: BO657.07

| Photo | Distance | Description | Time |
|--------------------------|----------|--|----------|
| 09-28-2023 | 88.7 | MMC - Miscellaneous Material Change Remark = VCP TO PVC | 00:04:38 |
| 00-28-2023 00-28-2023 | 90.4 | MWLS - Miscellaneous Water Level Sag Percent: 25 Grade = 2 | 00:05:09 |
| 09-28-2023 | 108.6 | DSZ - Deposits Settled Other Percent: 15 Clock from 5 to 7 Remark = Rock/Pipe Material Grade = 3 | 00:06:01 |
| 09-28-2023 | 110.8 | MMC - Miscellaneous Material Change Remark = VCP TO PVC | 00:06:33 |

PACP Inspection Report CT Consultants Boardman – September 28 2023 Up MH: BO657.07 Down MH: BO657.06





Boardman – September 28 2023

Up MH: BO657.07

Pipe: BO657.07-BO657.06 Down MH: BO657.06

| Time | Dist. | Code | Cont. | Dim. 1 | Dim. 2 | % | Joint | Clock From | Clock To | Remarks |
|----------|-------|----------|-------|--------|--------|----|-------|---------------|-------------|---------------|
| 00:00:11 | 0 | АМ | | | | | | | | Start of line |
| 00:00:13 | 0 | MWL | | | | 5 | | | | |
| 00:00:37 | 7.5 | В | | | | | | 5 | 7 | |
| 00:00:55 | 15.9 | DSG V | | | | 15 | | 5 | 7 | |
| 00:01:18 | 29.6 | JOL | | | | | | | | |
| 00:01:18 | 29.6 | LU | | | | 5 | | | | |
| 00:01:18 | 37 | JOM | | | | | | | | |
| 00:02:01 | 45.1 | MCU | | | | | | | | |
| 00:02:01 | 45.1 | MWL S | | | | 30 | | | | |



Boardman – September 28 2023

Up MH: BO657.07

Pipe: BO657.07-BO657.06 Down MH: BO657.06

| Time | Dist. | Code | Cont. | Dim. 1 | Dim. 2 | % | Joint | Clock From | Clock To | Remarks |
|----------|-------|----------|-------|--------|--------|----|-------|---------------|-------------|------------------------------------|
| 00:03:08 | 53.8 | MWL S | | | | 5 | | | | end of sag |
| 00:04:26 | 79.7 | JOL | | | | | | | | |
| 00:04:37 | 88.1 | JOM | | | | | | | | |
| 00:04:38 | 88.7 | ММС | | | | | | | | VCP TO PVC |
| 00:05:09 | 90.4 | MWL S | | | | 25 | | | | |
| 00:06:01 | 108.6 | DSZ | | | | 15 | | 5 | 7 | Rock/Pipe Material |
| 00:06:01 | 110.8 | MMC | | | | | | | | VCP TO PVC |
| 00:09:50 | 149.6 | MSA | | | | | | | | Due to bends in pipe and condition |



Boardman - September 28 2023

Up MH: BO657.07

Pipe: BO657.07-BO657.06

Down MH: BO657.06

Additional PACP Header Information

| Media Label: | | Up Rim to Invert: | |
|---------------------------|---------|-----------------------|------|
| Work Order: | | Up Rim to Grade: | |
| Sheet Number: | | Up Grade to Invert: | |
| Date Cleaned: | Unknown | Up Northing: | |
| Flow Control: | | Up Easting: | |
| Consequence of Failure | | Up Elevation: | |
| Pressure Value: | | Down Rim to Invert: | |
| Drainage Area: | | Down Rim to Grade: | |
| Location Code: | | Down Grade to Invert: | |
| Location Details: | | Down Northing: | |
| Coating Method: | | Down Easting: | |
| Pipe Joint Length: | | Down Elevation: | |
| Year Constructed: | | Coordinate System: | |
| Year Renewed: | | Vertical Datum: | |
| | | GPS Accuracy: | |
| Reverse Setup: | 0 | Imperial?: | True |