PACP Inspection Report

CT Consultants



Project: 2320059 Date/Time: September 26 2023 - 09:56

Street and City: PIERCE DR - BOARDMAN Weather: Unknown Weather

Owner: CITY OF BOARDMAN Inspection Status: Complete Inspection

Customer: ABC WATER Segment: BO657.08-BO657.05

Surveyor Name SHAWN DUNNELL Direction: Upstream

and Certificate: 915-70001437

Reviewer Name Up MH: BO657.08

and Certificate:

P.O. # Down MH: BO657.05

Pipe Details and Measurements

Pipe Use:	SW	Material:	RCP
Height:	18	Lining:	
Width:		Joint Length:	
Shape:	С	Purpose:	F
Pre-Cleaning:	No Pre-Cleaning	Additional Info:	

Pipe Ratings

Overall Quick Rating: 2600

Structural Quick Rating:	0000	O&M Quick Rating:	2600
Structural Pipe Rating Index:	0.0	O&M Pipe Rating Index:	2.0



Surveyed Length: 197.4 Total Length:

Inspection Technology Used: CCTV



BOARDMAN — September 26 2023

Up MH: BO657.08

Pipe: BO657.08-BO657.05

Down MH: BO657.05

Observations & Defects


Surveyed Length: 197.4

Total Length: 197.4

Flow Direction:



Survey Direction: Upstream





BOARDMAN — September 26 2023

Up MH: BO657.08

Pipe: BO657.08-BO657.05

Photo	Distance	Description	Time
Pips for, left DOCTORS/0037,05 BITSELED 0.5 II.	0	AMH - Manhole Remark = BO657.05	00:00:24
Sector (1975)/2023 301:02	0	MWL - Miscellaneous Water Level	00:00:41
C 1/2/2 (ADMINISTRATE AND ADMINISTRATE AND ADMINISTRATE A	U	Percent: 10	00:00:41
PLOT TO ADMINISTRATION TO THE PROPERTY OF THE	16.6	DAE - Deposits Attached Encrustation Percent: 10 Clock from 1 to 5 Grade = 2	00:01:17
Total (1997) (19	53.6	MWL - Miscellaneous Water Level Percent: 5	00:02:32



BOARDMAN — September 26 2023

Up MH: BO657.08

Pipe: BO657.08-BO657.05

Photo	Distance	Description	Time
City 60000000 Figs Reg. not 10007-08-5007-05	76.6	DAE - Deposits Attached Encrustation Percent: 5 Joint: True Clock from 7 to 5 Grade = 2	00:03:38
	81.2	DAE - Deposits Attached Encrustation Percent: 5 Joint: True Clock from 7 to 11 Grade = 2	00:03:55
dates 607-Statute 2 1007 Carter Statute 2 10	133.7	DAE - Deposits Attached Encrustation Percent: 10 Clock from 3 to 6 Grade = 2	00:05:36
Dates; (97/14/2023 18/94) CC Part Republic (19/94 19/047, 76) (19/047, 10) Part Republic (19/047, 76) (19/047, 10) Ristrection (19/047, 10)	154.6	OBB - Obstruction Brick or Masonry Percent: 5 Clock At 6 Grade = 2	00:06:27



BOARDMAN — September 26 2023

Up MH: BO657.08

Pipe: BO657.08-BO657.05

Photo	Distance	Description	Time
Bright Bright State (State State Sta	188.1	OBR - Obstruction Rocks Percent: 10 Clock At 6 Grade = 2	00:07:48
Divided 1977/AC 745 1877 1878 18	197.4	AMH - Manhole Remark = BO657.08	00:09:53

PACP Inspection Report

CT Consultants



BOARDMAN — September 26 2023

Up MH: BO657.08

Pipe: BO657.08-BO657.05

Time	Dist.	Code	Cont.	Dim. 1	Dim. 2	%	Joint	Clock From	Clock To	Remarks
00:00:24	0	АМН								BO657.05
00:00:41	0	MWL				10				
00:01:17	16.6	DAE				10		1	5	
00:02:32	53.6	MWL				5				
00:03:38	76.6	DAE				5	True	7	5	
00:03:55	81.2	DAE				5	True	7	11	
00:03:55	133.7	DAE				10		3	6	
00:06:27	154.6	ОВВ				5		6		
00:07:48	188.1	OBR				10		6		

PACP Inspection Report

CT Consultants



BOARDMAN — September 26 2023

Up MH: BO657.08

Pipe: BO657.08-BO657.05

Time	Dist.	Code	Cont.	Dim. 1	Dim. 2	%	Joint	Clock To	Remarks
00:09:53	197.4	АМН							BO657.08



BOARDMAN — September 26 2023

Up MH: BO657.08

Pipe: BO657.08-BO657.05

Down MH: BO657.05

Additional PACP Header Information

Media Label:		Up Rim to Invert:	
Work Order:		Up Rim to Grade:	
Sheet Number:		Up Grade to Invert:	
Date Cleaned:	Unknown	Up Northing:	
Flow Control:		Up Easting:	
Consequence of Failure		Up Elevation:	
Pressure Value:		Down Rim to Invert:	
Drainage Area:		Down Rim to Grade:	
Location Code:	D	Down Grade to Invert:	
Location Details:		Down Northing:	
Coating Method:		Down Easting:	
Pipe Joint Length:		Down Elevation:	
Year Constructed:		Coordinate System:	
Year Renewed:		Vertical Datum:	
		GPS Accuracy:	
Reverse Setup:	0	Imperial?:	True