#### **PACP Inspection Report**

#### **CT Consultants**



Project: 2320059 Date/Time: September 26 2023 - 12:41

Street and City: MILL TRACE RD - Weather: Dry - No precipitation during

BOARDMAN survey

Owner: CITY OF BOARDMAN Inspection Status: Complete Inspection

Customer: ABC WATER Segment: BO657.15-BO657.11

Surveyor Name SHAWN DUNNELL Direction: Upstream

and Certificate: 915-70001437

Reviewer Name Up MH: BO657.15

and Certificate:

P.O. # Down MH: BO657.11

#### Pipe Details and Measurements

Pipe Use:	SW	Material:	RCP
Height:	18	Lining:	
Width:		Joint Length:	
Shape:	С	Purpose:	F
Pre-Cleaning:	No Pre-Cleaning	Additional Info:	

#### Pipe Ratings

#### **Overall Quick Rating: 4231**

Structural Quick Rating:	0000	O&M Quick Rating:	4231
Structural Pipe Rating Index:	0.0	O&M Pipe Rating Index:	3.3

Surveyed Length: 33 Total Length:

Inspection Technology Used: CCTV

## PACP Inspection Report

### **CT Consultants**



BOARDMAN — September 26 2023

Up MH: BO657.15

Pipe: BO657.15-BO657.11

Down MH: BO657.11


#### Observations & Defects

Surveyed Length: 33

Total Length: 33 Flow Direction:



Survey Direction: Upstream



# PACP Inspection Report CT Consultants



BOARDMAN — September 26 2023

Up MH: BO657.15

Pipe: BO657.15-BO657.11

Down MH: BO657.11

Photo	Distance	Description	Time
South Direction 1 11 (4) City Common St. South	0	AMH - Manhole Remark = BO657.11	00:00:20
State: 89/36/303 11/6: City: Socialis Pipe Sep. Sef   Se057,13-8067,11  Birection: U  D. O. O.	0	MWL - Miscellaneous Water Level	00:00:44
Case: 69724/2023 12:46 Cities Date: 89724/2023 12:46 Cities Date:	2.4	OBR - Obstruction Rocks Continuous: S01 Percent: 15 Clock from 4 to 8 Grade = 3	00:00:55
State: 69/26/2023 12:16  Citys: (SAMIRON)  Tips: (Say, Bart 1: 2005):11-20057.11  Elistetian: E	9.6	OBR - Obstruction Rocks Continuous: F01 Percent: 15 Clock from 4 to 8 Grade = 3	00:01:43

# PACP Inspection Report CT Consultants



BOARDMAN — September 26 2023

Up MH: BO657.15

Pipe: BO657.15-BO657.11

Down MH: BO657.11

Photo	Distance	Description	Time
PHOLO		Description	
Detect 00/24/2/2023 12/14 (0.27 color) 12/2/2/2/2/2/2/2/2/2/2/2/2/2/2/2/2/2/2/	9.6	DSF - Deposits Settled Fine Percent: 5 Clock from 5 to 7 Grade = 2	00:01:46
Dates 09/24/2023 12:46 Gey Mil MONTY 15 Down Mil MONTY 15 Down Mil MONTY 15	22.6	DSC - Deposits Settled Hard/Compacted	00:02:27
Fig. 6g, 16f, 2007 13-500 23		Continuous: S02 Percent: 25 Clock from 4 to 8 Grade = 4	<del></del> -
	33	DSC - Deposits Settled Hard/Compacted	00:03:03
		Continuous: F02 Percent: 25 Clock from 4 to 8 Grade = 4	
Decay 1972/0203 12147  Op Mit 19627.15  Decay 1971 1969 1971 19697.11  220 1892 1971 19697 1971 1971 1971 1971 1971 197	33	ACB - Access Point Catch Basin Remark = BO657.15	00:03:24

### PACP Inspection Report

### CT Consultants



BOARDMAN — September 26 2023

Up MH: BO657.15

Pipe: BO657.15-BO657.11

Down MH: BO657.11

Time	Dist.	Code	Cont.	Dim. 1	Dim. 2	%	Joint	Clock From	Clock To	Remarks
00:00:20	0	АМН								BO657.11
00:00:44	0	MWL				0				
00:00:55	2.4	OBR	S01			15		4	8	
00:01:43	9.6	OBR	F01			15		4	8	
00:01:46	9.6	DSF				5		5	7	
00:02:27	22.6	DSC	S02			25		4	8	
00:02:27	33	DSC	F02			25		4	8	
00:03:24	33	ACB								BO657.15

## PACP Inspection Report CT Consultants



BOARDMAN — September 26 2023

Up MH: BO657.15

Pipe: BO657.15-BO657.11

Down MH: BO657.11

#### Additional PACP Header Information

Media Label:		Up Rim to Invert:	
Work Order:		Up Rim to Grade:	
Sheet Number:		Up Grade to Invert:	
Date Cleaned:	Unknown	Up Northing:	
Flow Control:		Up Easting:	
Consequence of Failure		Up Elevation:	
Pressure Value:		Down Rim to Invert:	
Drainage Area:		Down Rim to Grade:	
Location Code:	D	Down Grade to Invert:	
Location Details:		Down Northing:	
Coating Method:		Down Easting:	
Pipe Joint Length:		Down Elevation:	
Year Constructed:		Coordinate System:	
Year Renewed:		Vertical Datum:	
		GPS Accuracy:	
Reverse Setup:	0	Imperial?:	True